Public Works (1914) Department.

G.O. No. 3089

DATED 29-6.1914.

The Notes
in this G.O. have been printed.

[Despatch Abstract.]

Tramway plant for use in the II circle

Sanctioning a revised estimate amounting to Rs 16,200/- for purchasing ——

[P. W. 9.
2,000—2-10-12.]

~~Indexed.~~
T.S. 2/7

Indexed

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

IRRIGATION.
ACCOUNT.

original

Recd.	1914.	*Enclosures*
Regd.		*Spare copies*

G.O. No. 308 I., 29th June 1914.

Tramway plant for use in the II Circle

Sanctioning a revised estimate amounting to Rs. 16,200 for purchasing —.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

I

G.O. No. 683 I., dated 6th December 1913.

ABSTRACT.—Sanctioning an estimate amounting to Rs. 14,000 for purchasing tramway plant for use in the II Circle.

II

Letter—from C. MILDRED, Esq., A.M.I.C.E., Superintending Engineer, II Circle.
To—the Chief Engineer for Irrigation.
Dated—Bezwada, the 17th May 1914.
No.—74 I.

In continuation of this office No. 60 I., dated 11th May 1914, I have the honour to forward herewith for sanction a revised estimate amounting to Rs. 16,200 for purchasing portable tramway plant for use in the II Circle.

2. The report accompanying explains the necessity for the revision.

ENCLOSURES.

(i)

Report to accompany the revised estimate for purchasing portable tramway plant for use in II Circle.

	RS.
Amount of revised estimate	16,200

The original estimate was sanctioned for Rs. 14,000 in G.O. No. 683 I., dated 6th December 1913. The actual cost including Railway freight, etc., has been found to be more than the amount provided for in the original estimate as detailed in the comparative statement enclosed. Hence this revised estimate is submitted.

A. W. NIGHTINGALE,
for *Executive Engineer, Kistna Central Division.*

(ii)

Estimate Form—Comparative statement of differences.

Description of work.	Original estimate.			Revised estimate			More.	Less.	Explanation of difference.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.			
1	2	3	4	5	6	7	8	9	10
	MILES.	RS.	RS.	MILES.	RS.	RS.	RS.	RS.	
Light Railway track	2	3,300	6,600	2	3,375	6,750	150	..	The increase in cost is due to 1,760 sleepers per mile having had to be obtained in accordance with Circular Memorandum Dis. No. 22-O, dated 27th September 1913, instead of only 1,610 per mile as provided for in the original estimate.
Steel double side tip waggons	48	108	5,184	48	108	5,184	..	..	
Right hand points and crossings	12	62	744	12	62	744	..	..	
Left hand do.	12	62	744	12	62	744	..	..	
Turn tables	4	56	224	4	56	224	..	..	
Jim crows	4	15	60	4	35	140	80	..	The cost was under estimated.
Spare steel sleepers, clips, fish plates and bolts and nuts..	..	L.S.	194	..	L.S.	208	14	..	
Railway freights	..	..	250	..	..	1,954	1,704	..	The original lump sum provision for Railway freights was insufficient. The revised figure is based on actual rates and weights.
Unloading from waggons, carting to stores, fitting up the waggons and sundries.	..	..	..	..	..	252	252	..	This was overlooked in the original estimate. The waggons are received in pieces and have to be put together and kept in Bezwada stores ready for use when required.
Total ..	..	..	14,000	..	..	16,200	2,200	..	

30th April 1914.

A. W. Nightingale,
for *Executive Engineer, Kistna Central Division.*

III

Endorsement by the Chief Engineer for Irrigation, No. 2889 B/14-1, dated 19th June 1914.

Submitted to Government with the recommendation that the revised estimate received with the Superintending Engineer's letter read above be sanctioned.

2. The necessity for the revision is explained in the comparative statement accompanying the revised estimate.

W. J. J. HOWLEY,
Offg. Chief Engineer for Irrigation.

To the Joint Secretary to Government,
Public Works Department (Irrigation).

Order—No. 308 I., dated 29th June 1914.

The revised estimate amounting to Rs. 16,200 for purchasing portable tramway plant for use in the II Circle is sanctioned in supersession of the estimate of Rs. 14,000 sanctioned in G.O. No. 683 I., dated 6th December 1913.

2. The sanction accorded in paragraph 1 above is registered as No. 36 I. of 1914-15.

(True Extract.)

W. J. J. HOWLEY,
Offg. Joint Secretary to Government, P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle (with estimate).
" Accountant-General, Madras.

PUBLIC WORKS DEPARTMENT.
(IRRIGATION BRANCH).

NOTES CONNECTED WITH G.O. No. 308 I., DATED 29TH JUNE 1914.]

[SUBJECT.—*Revised estimate of Rs.* 16,200 *for purchasing portable tramway plant for use in the II Circle*]

From the Superintending Engineer, II Circle, dated 17*th May* 1914, *No.* 74 *I.*

Head Clerk—
Madras office—

The number referred to in the opening sentence of the current relates to the local purchase of the tramway plant. A note was put up and sent to Ootacamund on 15th May 1914. The file will have been transferred to the Chief Engineer, Public Works Department, for obtaining the sanction of Government.

2. The present current which relates to the revised estimate will have to be dealt with in the B section.

S.A.V.—23-5-14.

B. Section—

G.V.—23-5-14.

Under Secretary—
Joint Secretary—

Orders are requested if the revised estimate may be checked for sanction. The excess involved is Rs. 2,200 or nearly 16 per cent. on the original estimate.* The reasons for the excess are explained in the remarks column of the comparative statement.

* *Vide* G.O. No. 683 I., dated 6th December 1913.

T.S.R.—23-5-14.

Technical Section for note—

The connected file has been sent to the Secretary to Government, Public Works Department, for sanction to the local purchase of the plant. The Superintending Engineer has also been asked to submit a revised estimate. He has however submitted of his own accord this revised estimate which may be checked and sanctioned.

See that nothing less than 12½ per cent. is passed in future as freight from Calcutta.

F.E.M.

A.V.S.—25-5-14.

F. E. MORGAN—25-5-14.

Yes.

W. J. J. HOWLEY—25-5-14.

The estimate has been checked. Excess over the sanctioned estimate is Rs. 2,200 of which Rs. 244 is due to extra sleepers considered necessary and to the increase in the rate for Jim crows and other spare articles and Rs. 1,956 is due to increase in the railway freights and unloading from waggons, etc.

M.V.—9-6-14.

R.S.—10-6-14.

Under Secretary—

A draft note by the Chief Engineer for Irrigation and a draft order thereon are submitted for approval. The draft order may be forwarded to Public Works Department for acceptance.

S.S.—15-6-14.

The Government Order sanctioning the original estimate was sent to Public Works Department for acceptance.

T.S.R.—17-6-14.

F.E.M.—19-6-14.

To the Public Works Department u.o.

PUBLIC WORKS DEPARTMENT.

Under Secretary—

The draft order may be accepted in this department and the file returned to Public Works Department (Irrigation).

K.R.—23-6-14.
P R.—23-6-14.

Accepted in Public Works Department.

W. G. MOLESWORTH—24-6-14.

To the Public Works Department (Irrigation) u.o.

PUBLIC WORKS DEPARTMENT
(IRRIGATION BRANCH).

Under Secretary—
Joint Secretary—

The draft order may now issue.

A.V.S.—26-6-14.

Issue.

F.E.M.—26-6-14.
W. J. J. HOWLEY—26-6-14.

[Issued as G.O. No. 308 I., dated 29th June 1914.]

5

pp 1-4 cf ~~From~~ ~~S.E.~~ ~~Cauvt~~ no 74-I. d 17.5.14

Printed with report & comparative statement

Endt. by the Ch. Engr. for Irrigation

No. 2889B/14-1 d 19.6.14

Submitted to Govt. with the recommendation that the revised estimate received with the Supg. Engr's letter read above be sanctioned.

2. The necessity for the revision is explained in the comparative statement accompanying the revised estimate.

pp 3-4 cf

To
The Joint Secy. to Govt.
P.W.D. (Irrigation)

15.6.14

17.6.14

19/6/14

9

G.O. 683. D. d/ 6.12.13

Abstract:— Sanctioning an estimate amounting to Rs 14000/— for purchasing Tramway Plant for use in the II Circle

Scott. II--10 (a)—7,000—4-13.

P.W. DEPARTMENT.
(Irrgn)

Tramway plant for use in the II Circle.
Sanctioning a revised estimate amounting to Rs. 16,200/- for purchasing —

Tools and Plant.

READ AGAIN G.O. No. 683. I, dated 6. 12. 1913.
Quote with abstract

" " " " ...., ... 191 .

READ ALSO:—

Cfc. No. 2889/14. From the Ch. Engr. for Irrgn. No. 2889 B/14-1 dated 19. 6. 1914.

" " ...., " " ...., ..., " .... 191 .

" " ...., " " ...., ..., " .... 191 .

ORDER. No. 3089, dated 29-6-1914

Press.

Print notes.

H. R

The revised estimate amounting to Rs. 16,200/- for purchasing portable tramway plant for use in the II Circle is sanctioned in supersession of the ~~one~~ estimate of ~~amounting to~~ Rs. 14,000/- sanctioned in G.O. no 683. I. of 6. 12. 13.

2. The sanction accorded in paragraph 1 above is registered as no 36. I. of 1914-15.

Ch. Engr. for Irrigation, m/s.
Supg. Engr. II Circle
(with estimate) m/s.
A. G. madras. Endt by Eng & orders m/s

K.. 19/6/14
D. I.

SC ... 15.6.14

DESPATCHED.
1 JUL 1914

17.6.14

G3 4326